

Wheatlands YMCA Project Schedule

Thu 4/30/20

ID	ID	Task Name	% Complete	Duration	Start	Finish	2020												2021											
							May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr
1	1	Wheatlands YMCA	14%	502 days	Mon 6/3/19	Tue 5/4/21	[Gantt bar spanning from Mon 6/3/19 to Tue 5/4/21]																							
2	2	Pre-Construction Activities	100%	193 days	Mon 6/3/19	Thu 2/27/20	[Gantt bar spanning from Mon 6/3/19 to Thu 2/27/20]																							
8	8	Construction Activities	14%	309 days	Thu 2/27/20	Tue 5/4/21	[Gantt bar spanning from Thu 2/27/20 to Tue 5/4/21]																							
9	9	Project Milestones	0%	301 days	Mon 3/9/20	Tue 5/4/21	[Gantt bar spanning from Mon 3/9/20 to Tue 5/4/21]																							
36	36	Weather Contingency Days	0%	17 days	Thu 3/19/20	Mon 4/13/20	[Gantt bar spanning from Thu 3/19/20 to Mon 4/13/20]																							
52	52	Submittal Schedule	0%	90 days	Thu 2/27/20	Wed 7/1/20	[Gantt bar spanning from Thu 2/27/20 to Wed 7/1/20]																							
54	54	AP Construction Schedule	15%	309 days	Thu 2/27/20	Tue 5/4/21	[Gantt bar spanning from Thu 2/27/20 to Tue 5/4/21]																							
55	55	Stormwater/EPA	100%	14 days	Thu 2/27/20	Tue 3/17/20	[Gantt bar spanning from Thu 2/27/20 to Tue 3/17/20]																							
59	59	Mobilization	100%	17 days	Thu 2/27/20	Fri 3/20/20	[Gantt bar spanning from Thu 2/27/20 to Fri 3/20/20]																							
64	64	Initial Site Work	100%	22 days	Thu 2/27/20	Fri 3/27/20	[Gantt bar spanning from Thu 2/27/20 to Fri 3/27/20]																							
74	74	Dry Utilities	61%	120 days	Thu 2/27/20	Wed 8/12/20	[Gantt bar spanning from Thu 2/27/20 to Wed 8/12/20]																							
75	75	XCEL Design for Gas & Electric	100%	11 days	Thu 2/27/20	Thu 3/12/20	[Gantt bar spanning from Thu 2/27/20 to Thu 3/12/20]																							
78	78	Sanitary Sewer	94%	36 days	Thu 2/27/20	Thu 4/16/20	[Gantt bar spanning from Thu 2/27/20 to Thu 4/16/20]																							
87	87	Storm Sewer	63%	120 days	Thu 2/27/20	Wed 8/12/20	[Gantt bar spanning from Thu 2/27/20 to Wed 8/12/20]																							
100	100	Water	68%	72 days	Thu 2/27/20	Fri 6/5/20	[Gantt bar spanning from Thu 2/27/20 to Fri 6/5/20]																							
110	110	Electrical	54%	79 days	Fri 2/28/20	Wed 6/17/20	[Gantt bar spanning from Fri 2/28/20 to Wed 6/17/20]																							
119	119	Gas	0%	12 days	Thu 4/30/20	Fri 5/15/20	[Gantt bar spanning from Thu 4/30/20 to Fri 5/15/20]																							
123	123	Fiber/Comcast/Phone	0%	14 days	Thu 6/18/20	Tue 7/7/20	[Gantt bar spanning from Thu 6/18/20 to Tue 7/7/20]																							
127	127	Site Hardscape	0%	229 days	Tue 5/26/20	Fri 4/9/21	[Gantt bar spanning from Tue 5/26/20 to Fri 4/9/21]																							
152	152	Landscaping & Irrigation	0%	49 days	Thu 1/14/21	Tue 3/23/21	[Gantt bar spanning from Thu 1/14/21 to Tue 3/23/21]																							
160	160	Foundations	35%	175 days	Mon 3/2/20	Fri 10/30/20	[Gantt bar spanning from Mon 3/2/20 to Fri 10/30/20]																							
161	161	Drilled Piers	100%	20 days	Mon 3/2/20	Fri 3/27/20	[Gantt bar spanning from Mon 3/2/20 to Fri 3/27/20]																							
166	166	Tall Exterior Concrete Walls	38%	155 days	Mon 3/30/20	Fri 10/30/20	[Gantt bar spanning from Mon 3/30/20 to Fri 10/30/20]																							
185	185	Grade Beams	0%	53 days	Thu 5/28/20	Mon 8/10/20	[Gantt bar spanning from Thu 5/28/20 to Mon 8/10/20]																							
210	210	Structure	3%	242 days	Mon 3/30/20	Tue 3/2/21	[Gantt bar spanning from Mon 3/30/20 to Tue 3/2/21]																							
211	211	Lower Level Structure	0%	56 days	Mon 7/27/20	Mon 10/12/20	[Gantt bar spanning from Mon 7/27/20 to Mon 10/12/20]																							
223	223	Main Level Structure	0%	41 days	Tue 10/13/20	Tue 12/8/20	[Gantt bar spanning from Tue 10/13/20 to Tue 12/8/20]																							
234	234	Roof Level Structure	0%	20 days	Thu 11/19/20	Wed 12/16/20	[Gantt bar spanning from Thu 11/19/20 to Wed 12/16/20]																							
239	239	Shell Construction	0%	57 days	Mon 12/14/20	Tue 3/2/21	[Gantt bar spanning from Mon 12/14/20 to Tue 3/2/21]																							
304	304	Building/Pool Mech Room Activities	17%	219 days	Mon 3/30/20	Thu 1/28/21	[Gantt bar spanning from Mon 3/30/20 to Thu 1/28/21]																							
319	319	Pool Structure Activities	0%	169 days	Mon 5/18/20	Thu 1/7/21	[Gantt bar spanning from Mon 5/18/20 to Thu 1/7/21]																							
336	336	Finishes	0%	111 days	Mon 11/16/20	Mon 4/19/21	[Gantt bar spanning from Mon 11/16/20 to Mon 4/19/21]																							
337	337	Pool Finishes	0%	64 days	Fri 1/8/21	Wed 4/7/21	[Gantt bar spanning from Fri 1/8/21 to Wed 4/7/21]																							
355	355	Crawlspace Activities	0%	38 days	Mon 11/16/20	Wed 1/6/21	[Gantt bar spanning from Mon 11/16/20 to Wed 1/6/21]																							
362	362	Lower Level Interior Activities	0%	111 days	Mon 11/16/20	Mon 4/19/21	[Gantt bar spanning from Mon 11/16/20 to Mon 4/19/21]																							
402	402	Main Level Interior Activities	0%	84 days	Mon 12/14/20	Thu 4/8/21	[Gantt bar spanning from Mon 12/14/20 to Thu 4/8/21]																							
443	443	Equipment Start-Ups & Testing	0%	10 days	Fri 3/26/21	Thu 4/8/21	[Gantt bar spanning from Fri 3/26/21 to Thu 4/8/21]																							
449	449	Mechanical Start-Ups & Inspections	0%	43 days	Fri 3/5/21	Tue 5/4/21	[Gantt bar spanning from Fri 3/5/21 to Tue 5/4/21]																							
450	450	Domestic System	0%	3 days	Fri 3/19/21	Tue 3/23/21	[Gantt bar spanning from Fri 3/19/21 to Tue 3/23/21]																							
453	453	Hydronic System	0%	7 days	Tue 3/23/21	Wed 3/31/21	[Gantt bar spanning from Tue 3/23/21 to Wed 3/31/21]																							
456	456	Pool System	0%	14 days	Mon 3/29/21	Thu 4/15/21	[Gantt bar spanning from Mon 3/29/21 to Thu 4/15/21]																							
460	460	Air System	0%	19 days	Fri 3/26/21	Wed 4/21/21	[Gantt bar spanning from Fri 3/26/21 to Wed 4/21/21]																							
468	468	Owner Turnover	0%	43 days	Fri 3/5/21	Tue 5/4/21	[Gantt bar spanning from Fri 3/5/21 to Tue 5/4/21]																							